

CAPITAL IMPROVEMENTS SUMMARY
Garrison Elementary School Project

As of: May 31, 2018

Transfer of Appropriations from Garrison School Facility Improvements, FY2006, CC approval 2/10/2016	\$ 14,830.98
Transfer of Appropriations from Woodman Park Elementary School Facility Improvements, FY2008, CC approval 2/10/2016	\$ 56,455.62
Transfer of Appropriations from Dover High School, FY2009, CC approval 2/10/2016	\$ 471.76
Transfer of Appropriations from Garrison School Facility Improvements, FY2015, CC approval 2/10/2016	\$ 89,028.00
Appropriation (FY16), CC approval 12/9/2015	\$ 6,900,000.00
Appropriation (FY18), CC approval 12/13/2017	\$ 1,200,000.00
Total Appropriation:	\$ 8,260,786.36

<u>Date</u>	<u>CIPM#</u>	<u>Expenditures to Date:</u>	<u>Amount:</u>
7/21/2016	GES01	Harriman - For Professional Services provided between 6/1/2016-6/30/2016 - Facilities Study	\$ 5,250.00
7/21/2016	GES01	Harriman - Reimbursable Expenses (travel) through 6/30/2016 - Facilities Study	\$ 83.77
9/15/2016	GES02	Harriman - For professional Services provided between 7/1/2016-7/31/2016 - Facilities Study	\$ 9,550.00
9/15/2016	GES02	Harriman - Reimbursable Expenses (travel) through 7/31/2016 - Facilities Study	\$ 12.49
10/6/2016	GES03	Harriman - For professional Services provided between 8/1/2016-8/31/2016 - Facilities Study	\$ 11,650.00
10/6/2016	GES03	Harriman - Reimbursable Expenses (travel) through 8/31/2016 - Facilities Study	\$ 221.32
11/3/2016	GES04	Harriman - For professional Services provided between 9/1/2016-9/30/2016 - Facilities Study	\$ 12,450.00
11/3/2016	GES04	Harriman - Reimbursable Expenses (travel) through 9/30/2016 - Facilities Study	\$ 114.63
1/19/2017	GES05	Harriman - For professional Services provided between 10/1/2016-12/31/2016 - Facilities Study	\$ 1,000.00
4/6/2017	GES06	Harriman - For professional Services provided between 1/1/2017-1/31/2017 - Facilities Study	\$ 10,600.00
4/6/2017	GES07	Harriman - For professional Services provided between 2/1/2017-2/28/2017 - Phase I Design	\$ 22,275.00
4/6/2017	GES08	Harriman - For professional Services provided between 2/1/2017-2/28/2017 - Phase I Design	\$ 37,125.00
4/6/2017	GES08	Harriman - Reimbursable Expenses (travel) through 2/28/2017 - Phase I Design	\$ 27.09
5/4/2017	GES09	Harriman - For professional Services provided between 3/1/2017-3/31/2017 - Phase I Design	\$ 14,850.00
5/4/2017	GES09	Harriman - Reimbursable Expenses (travel) through 3/31/2017 - Phase I Design	\$ 13.20
5/18/2017	GES10	Titcomb Associates - Topographical and Boundary Field Survey	\$ 9,100.00
6/1/2017	GES11	Harriman - For professional Services provided between 4/1/2017-4/30/2017 - Phase I Design	\$ 29,700.00
6/1/2017	GES11	Harriman - Reimbursable Expenses (priting & travel) through 4/30/2017 - Phase I Design	\$ 188.79
6/29/2017	GES12	Harriman - For professional Services provided between 5/1/2017-5/31/2017 - Phase I Design	\$ 9,900.00
6/29/2017	GES12	Harriman - Reimbursable Expenses (travel) through 5/31/2017 - Phase I Design	\$ 64.74
6/30/2017	GES13	Harriman - For professional Services provided between 6/1/2017-6/30/2017 - Phase I Design (ck date 7/20/17)	\$ 19,800.00
6/30/2017	GES14	Titcomb Associates - Add'l Services for Wetland Delineation (ck date 7/20/17)	\$ 2,000.00
6/30/2017	GES15	John Turner Consulting Inc. - Geotechnical Investigation (8.1.17 manifest, FY17 expense)	\$ 7,000.00
8/24/2017	GES16	Harriman - For professional Services provided between 7/1/2017-7/31/2017 - Phase I Design	\$ 39,600.00
8/24/2017	GES16	Harriman - Reimbursable Expenses (travel) through 7/31/2017 - Phase I Design	\$ 12.23
10/19/2017	GES17	Harriman - For professional Services provided between 8/1/2017-7/31/2017 - Phase I Design	\$ 99,000.00
10/19/2017	GES17	Harriman - Reimbursable Expenses (travel) through 8/31/2017 - Phase I Design	\$ 96.75
10/19/2017	GES18	Harvey Construction Corp., - CM's Preconstruction Phase Services	\$ 25,000.00
10/19/2017	GES19	John L. Carter Sprinkler Co., Inc. - Sprinkler MIC Testing	\$ 2,370.00
11/2/2017	GES20	Desmarais Environmental, Inc. - Industrial hygiene services to conduct haz material survey for asbestos	\$ 1,960.00
11/2/2017	GES21	Harriman - For professional Services provided between 9/1/2017-9/30/2017 - Phase I Design	\$ 79,200.00
11/2/2017	GES21	Harriman - Reimbursable Expenses (travel/printing) through 9/30/2017 - Phase I Design	\$ 207.36
1/25/2018	GES22	Harriman - For professional Services provided between 10/1/2017-12/31/2017 - Phase I Design	\$ 59,400.00
1/25/2018	GES22	Harriman - Reimbursable Expenses (travel/printing) through 12/31/2017 - Phase I Design	\$ 547.61
2/22/2018	GES23	Harvey Construction Corp., - CM's Preconstruction Phase Services	\$ 5,744.00
3/22/2018	GES24	Harvey Construction - GMP Services through 1/31/2018 (App#1)	\$ 43,280.84
4/5/2018	GES25	Harriman - For professional Services provided between 1/1/2018-1/31/2018 - Facilities Study	\$ (1,000.00)
4/5/2018	GES25	Harriman - For professional Services provided between 1/1/2018-1/31/2018 - Phase I Design	\$ 9,900.00
4/5/2018	GES25	Harriman - Reimbursable Expenses through 1/31/2018 - Phase I Design	\$ 2,794.71
3/22/2018	GES26	Horizon Engineering Associates - Commissioning Services 1/1/2018-2/2/2018	\$ 325.00
4/5/2018	GES27	Harvey Construction - GMP Services through 2/28/2018 (App#2)	\$ 262,111.03
4/19/2018	GES28	Harriman - For professional Services provided between 2/1/2018-2/28/2018 - Phase I Design	\$ 172,792.00
4/19/2018	GES28	Harriman - Reimbursable Expenses through 2/28/2018 - Phase I Design	\$ 1.54
4/19/2018	GES29	Desmarais Environmental, Inc. - Project monitoring & additional charges for premium time & sampling	\$ 8,435.00
5/3/2018	GES30	Harvey Construction - GMP Services through 3/31/2018 (App#3)	\$ 330,094.53
5/3/2018	GES31	Harriman - For professional Services provided between 3/1/2018-3/31/2018 - Phase I Design	\$ 61,704.00
5/3/2018	GES31	Harriman - Reimbursable Expenses through 3/31/2018 - Phase I Design	\$ 29.38
5/3/2018	GES31	Harriman - FFE Design Fees - 50% of fee	\$ 6,700.00
5/3/2018	GES32	Horizon Engineering Associates - Commissioning Services 2/3/2018-3/2/2018	\$ 2,654.00
5/3/2018	GES32	Horizon Engineering Associates - Commissioning Services 3/3/2018-3/30/2018	\$ 1,508.00
5/17/2018	GES33	S.W. Cole Engineering, Inc. - Steel inspection services rendered through 4/21/2018	\$ 475.00
5/17/2018	GES34	Desmarais Environmental, Inc. - Abatement services performed in April 2018	\$ 4,308.00
5/31/2018	GES35	Horizon Engineering Associates - Commissioning Services 3/31/2018-4/27/2018	\$ 453.00
5/31/2018	GES36	S.W. Cole Engineering, Inc. - Steel inspection services rendered through 5/19/2018	\$ 950.00
5/31/2018	GES37	Harvey Construction - GMP Services through 4/30/2018 (App#4)	\$ 279,065.41
5/31/2018	GES38	Harriman - For professional Services provided between 4/1/2018-4/30/2018 - Phase I Design	\$ 3,960.00
5/31/2018	GES38	Harriman - Reimbursable Expenses through 3/31/2018 - Phase I Design	\$ 38.25
5/31/2018	GES38	Harriman - FFE Design Fees - 25% of fee	\$ 3,350.00
5/31/2018	n/a	M. Brooks - Clerk of Works, Wages/Benefits	\$ 1,352.99
Total Expenditures:			\$ 1,711,396.66

Obligations:

PO#201707153	Harriman - Architectural & Engineering Services for Design Svs - Proposal Approved 1/31/2017 (Lump Sum Fee & Amend#2 signed 2/27)	\$ 61,380.00
PO#201707153	Harriman - Architectural & Engineering Services for Design Services - Proposal Approved 1/31/2017 (Reimbursable Expenses)	\$ 25,978.35
PO#201805582	Desmarais Environmental, Inc. - Abatement Design and Monitoring Services	\$ 7,250.00
PO#201805630	Harvey Construction Corp. (GMP) plus approved Change Orders	\$ 5,766,454.30
PO#201805947	S.W. Cole Engineering, Inc. - Construction Materials Testing Services	\$ 1,775.00
PO#201806242	Horizon Engineering Associates - Commissioning Agent	\$ 32,240.00
PO#201807028	Harriman - FFE Design Fees - Proposal approved 1/30/2018	\$ 3,350.00
PO#201809878	School Furnishings, Inc. - FFE - Proposal approved 5/22/2018	\$ 62,089.10
PO#201809879	Creative Office Pavilion - FFE - Proposal approved 5/22/2018	\$ 59,909.30
PO#201809880	Virco, Inc. - FFE - Proposal approved 5/22/2018	\$ 48,846.70
PO#201809881	Pro AV Systems - Classroom Audio Equipment - Proposal approved 5/22/2018	\$ 51,813.32

CAPITAL IMPROVEMENTS SUMMARY

Garrison Elementary School Project

As of: May 31, 2018

Obligations, Cont'd:

PO#201809882 Optiv Security, Inc. - Wireless Access Points - Proposal approved 5/22/2018	\$ 24,734.48
M. Brooks - Clerk of Works (estimated beginning budget, \$35,000)	\$ 33,647.01
Total Obligations:	\$ 6,179,467.56

Budget Availability: \$369,922.14

<u>Harvey Construction Corporation, Guaranteed Maximum Price (GMP)</u>	
Original Contract Sum	\$ 6,148,800.00
Alternate 6 (HVAC and associated costs)	\$ 393,319.00
	Total Change Order #001: \$393,319.00
<u>Change Order #002, Approved 2/13/2018</u>	
Ceramic Tile (\$6,210 applied to Harvey GMP budget item; zero dollar change to contract)	\$0.00
	Total Change Order #002: \$0.00
<u>Change Order #003, Approved 2/13/2018</u>	
Asbestos Removal (\$25,846 applied to Harvey Contingency, zero dollar change to contract)	\$0.00
	Total Change Order #003: \$0.00
<u>Harvey Construction Corporation, Guaranteed Maximum Price (GMP), Cont'd.</u>	
<u>Change Order #004, Approved 2/27/2018</u>	
Miscellaneous Electrical Items (\$3,557 applied to Harvey Contingency, zero dollar change to contract)	\$0.00
	Total Change Order #004: \$0.00
<u>Change Order #005, Approved 4/10/2018</u>	
PR-003 Infill Skylight	\$5,684.00
	Total Change Order #005: \$5,684.00
<u>Change Order #006, Approved 4/24/2018</u>	
ASI-007 Admin Area Reno	\$56,544.82
	Total Change Order #006: \$56,544.82
<u>Change Order #007, Approved 5/8/2018</u>	
Contingency_Demo Duct/Relocate Sprinkler/Baffle Install	\$0.00
	Total Change Order #007: \$0.00
<u>Change Order #008, Approved 5/8/2018</u>	
Fire Alarm Modifications/Voice Amplifier Connection/Additional WAP	\$6,209.69
	Total Change Order #008: \$6,209.69
<u>Change Order #009, Approved 5/22/2018</u>	
Coingency_Demo Existing Flooring at Corridor	\$0.00
	Total Change Order #009: \$0.00
<u>Change Order #010, Approved 5/22/2018</u>	
Cubbies	\$70,448.60
	Total Change Order #010: \$70,448.60
	Total Change Orders to Date: \$532,206.11
New Contract Sum Including Approved Change Orders:	\$6,681,006.11

Retainage

3/22/2018	GES24	Harvey Construction - Application #1	\$ 380.00
4/5/2018	GES27	Harvey Construction - Application #2	\$ 13,555.77
5/3/2018	GES30	Harvey Construction - Application #3	\$ 16,812.41
5/31/2018	GES37	Harvey Construction - Application #4	\$ 14,642.66
		Total Retainage Held:	\$ 45,390.84