CAPITAL IMPROVEMENTS SUMMARY Dover High School & Regional Career Technical Center Project

As of: April 30, 2016

Appropriation #1 (FY14), Issued January 26, 2014: Appropriation #2 (FY15), Issued November 12, 2014: Appropriation #3 (FY16), Issued July 22, 2015: State of NH Funding (FY16):

\$ 900,000.00
\$ 23,300,000.00

\$ 23,300,000.00 \$ 49,700,000.00

49,700,000.00 13,500,000.00 **87,400,000.00**

Total Appropriation: \$

_				
Date	CIPM#	Expenditures to Date:		Amount:
2/26/2015		HMFH Architects, Inc.: Feasibility Study - for services rendered through 12/31/2014	\$	24,250.00
2/26/2015		HMFH Architects, Inc.: Feasibility Study & Visioning /Educ Plan Proc for services rendered through 1/31/2015	\$ \$	106,100.00
3/12/2015		HMFH Architects, Inc.: Travel Expense - for services rendered through 12/31/2014		347.94
3/12/2015 3/26/2015		HMFH Architects, Inc.: Travel Expense - for services rendered through 1/31/2015	\$ \$	238.23
		HMFH Architects, Inc.: Feasibility Study - for services rendered through 2/28/2015	э \$	82,450.00
3/26/2015 3/26/2015	003	HMFH Architects, Inc.: HazMat - for services rendered through 2/28/2015	э \$	6,270.00 548.74
3/26/2015 4/30/2015	003	HMFH Architects, Inc Travel Expense - for services rendered through 2/28/2015	э \$	546.74 87,950.00
4/30/2015	004	HMFH Architects, Inc.: Feasibility Study & Visioning /Educ Plan Proc for services rendered through 3/31/2015 HMFH Architects, Inc.: Survey - for services rendered through 3/31/2015	э \$	37,730.00
4/30/2015		HMFH Architects, Inc.: Survey - for services rendered tindugit 3/31/2015 HMFH Architects, Inc.: Printing & Travel Expense - for services rendered through 3/31/2015	ф \$	5,204.68
6/18/2015	004	HMFH Architects, Inc.: Feasibility Study - for services rendered through 4/30/2015	φ \$	82.450.00
6/18/2015		HMFH Architects, Inc.: GeoTech/GeoEnv - for services rendered through 4/30/2015	φ \$	4,001.75
6/18/2015		HMFH Architects, Inc.: Travel Expense - for services rendered through 4/30/2015	\$	279.66
6/30/2015		HMFH Architects, Inc.: Feasibility Study - for services rendered through 5/31/2015	\$	82,450.00
6/30/2015		HMFH Architects, Inc. CeoTech/GeoEnv - for services rendered through 5/31/2015	\$	2,184.93
6/30/2015		HMFH Architects, Inc.: Travel Expense - for services rendered through 5/31/2015	\$	71.23
6/30/2015	006	HMFH Architects, Inc.: Feasibility Study - for services rendered through 6/30/215	\$	24,250.00
6/30/2015		HMFH Architects, Inc.: GeoTech/GeoEnv - for services rendered through 6/30/2015	\$	15,195.13
6/30/2015	006	HMFH Architects, Inc.: Travel Expense - for services rendered through 6/30/2015	\$	938.83
6/30/2015	008	Journal entry to re-class JBC expenses from GF (managed under existing POs & Payroll within GF)	\$	14,527.35
9/3/2015	007	HMFH Architects, Inc.: Feasibility Study - for services rendered through 7/31/2015	\$	24,250.00
9/3/2015		HMFH Architects, Inc.: Travel Expense - for services rendered through 7/31/2015	\$	181.94
10/15/2015	010	HMFH Architects, Inc.: Schematic Design - for services rendered through 8/31/2015	\$	151,200.00
10/15/2015		HMFH Architects, Inc.: Printing & Travel Expense - for services rendered through 8/31/2015	\$	1,895.89
10/23/2015	012	PC Construction Co.: Precon Ph I - Initial 3 conceptual design option estimates & recon with HMFH Estimator	\$	59,000.00
11/5/2015	011	HMFH Architects, Inc.: Schematic Design - for services rendered through 9/30/2015	\$	352,800.00
12/3/2015	013	HMFH Architects, Inc.: Schematic Design - for services rendered through 10/31/2015	\$	302,400.00
12/3/2015	014	HMFH Architects, Inc.: Printing & Travel Expense - for services rendered through 10/31/2015	\$	933.06
12/3/2015	015	HMFH Architects, Inc.: GeoTech Services - for services rendered through 10/31/2015	\$	20,015.33
12/3/2015	015	HMFH Architects, Inc.: Furniture & Equipment Procurement - for services rendered through 10/31/2015	\$	5,500.00
12/31/2015	016	HMFH Architects, Inc.: Schematic Design - for services through 11/30/2015	\$	201,600.00
12/31/2015	016	HMFH Architects, Inc.: Design Development - for services through 11/30/2015	\$	164,500.00
12/31/2015	016	HMFH Architects, Inc.: GeoTech Services - for services through 11/30/2015	\$	9,740.56
12/31/2015	016	HMFH Architects, Inc.: Turf Field Design - for services through 11/30/2015	\$	12,100.00
12/31/2015		HMFH Architects, Inc.: HazMat - for services through 11/30/2015	\$	10,450.00
12/31/2015		HMFH Architects, Inc.: Travel Expenses - for services through 11/30/2015	\$	108.07
2/11/2016		HMFH Architects, Inc.: Design Development - for services through 12/31/2015	\$	329,000.00
2/11/2016		HMFH Architects, Inc.: GeoTech Services - for services through 12/31/2015	\$	187.53
2/11/2016		HMFH Architects, Inc.: Furniture & Equipment Procurement - for services rendered through 12/31/2015	\$	2,750.00
2/11/2016		HMFH Architects, Inc.: Travel Expenses - for services through 12/31/2015	\$	436.10
3/3/2016		HMFH Architects, Inc.: Design Development - for services through 1/31/2016	\$	329,000.00
3/3/2016		HMFH Architects, Inc.: Furniture & Equipment Procurement - for services rendered through 1/31/2016	\$	8,250.00
3/31/2016		HMFH Architects, Inc.: Design Development - for services through 2/29/2016	\$	329,000.00
3/31/2016		HMFH Architects, Inc.: GeoTech Services - for services through 2/29/2016	\$	1,455.30
3/31/2016		HMFH Architects, Inc.: Furniture & Equipment Procurement - for services rendered through 2/29/2016	\$	4,125.00
3/31/2016		HMFH Architects, Inc.: Travel Expenses - for services through 2/29/2016	\$ \$	109.07
4/21/2016	020	HMFH Architects, Inc.: Misc. Expenses - for services through 3/31/2016 <i>Total:</i>	\$	6,875.00 2,905,301.32
			¥	2,000,001.02
		Obligations:		
		PC Construction Co.: Preconstruction Phase for DHS/CTC renovation	\$	37,000.00
		HMFH Architects, Inc.: Supplement #3, #6 Services Fee authorized 9/15/2015	\$	4,485,500.00
		HMFH Architects, Inc.: Supplement #4 Additional Geotechnical Engineering Services-Borings, Geotechnical Report & Design	\$	9,301.28
		HMFH Architects, Inc.: Supplement #5 Synthetic Turf Field Design, Technology Procurement, Add'l HazMat Services, Furniture &	¢	106 075 00
		Equipment Procurement, HMFH Coordination Fee	\$	196,075.00
		HMFH Architects, Inc.: Printing & Travel Expenses Horizon Engineering Associates, LLP: Commissioning Agent	\$ \$	74,642.81 171,630.00
		Horizon Engineering Associates, EEF. Oommissioning Ayent	\$	4.974.149.09

Budget Availability: \$79,520,549.59

\$ 4,974,149.09