

Dover High School and Regional Career Technical Center Project
 Summary of Contract Amounts and Expenditures/Obligations To Date
 Feasibility Study & Design, Geotech and Construction Services
 Date: January 9, 2018

Appropriation #1 (FY14), Issued January 26, 2014: \$ 900,000.00
 Appropriation #2 (FY15), Issued November 12, 2014: \$ 23,300,000.00
 Appropriation #3 (FY16), Issued July 22, 2015: \$ 49,700,000.00
 State of NH Funding: \$ 13,500,000.00
 Appropriation #4, DHS/RCTC Bond Premium Appropriation (Project Manager) Approved 5/11/2016: \$ 222,756.00
 Total Appropriation: \$ 87,622,756.00

Vendor	Description of Services	(A) Contract Totals	(B) HS Portion of Total Amount @ 77.2%	(C) CTE Portion of Total Amount @ 22.8%	(D = B+C) Total Expenditures To Date	(E = A-D) HS & CTE Remaining Balance (Obligations)	District Share of CTE Portion @ 100%	(F = C x 25%) District Share of CTE Portion @ 25%	(G = C x 75%) (Invoiced through 12/31/2017) State Share of CTE Portion @ 75%	State Funding Rec'd To Date 1/9/2018 (Nov Claim)
HMFH	Feasibility Study	\$ 485,000.00	\$ 374,420.00	\$ 110,580.00	\$ 485,000.00	\$0 - Complete	\$ -	\$ 27,645.00	\$ 82,935.00	\$ 82,935.00
HMFH	PSS#1: Frank Locker Visioning Study	\$ 29,150.00	\$ 22,503.80	\$ 6,646.20	\$ 29,150.00	\$0 - Complete	\$ 6,646.20	\$ -	\$ -	
HMFH	PSS#2: Universal Environmental, (Haz Mat)	\$ 6,270.00	\$ 4,840.44	\$ 1,429.56	\$ 6,270.00	\$0 - Complete	\$ 1,429.56	\$ -	\$ -	
HMFH	PSS#2: McPhail Associates, (GeoTech)	\$ 21,381.81	\$ 16,506.76	\$ 4,875.05	\$ 21,381.81	\$0 - Complete	\$ 4,875.05	\$ -	\$ -	
HMFH	PSS#2: Sebago Technics, (Site Survey)	\$ 43,780.00	\$ 33,798.16	\$ 9,981.84	\$ 43,780.00	\$0 - Complete	\$ 9,981.84	\$ -	\$ -	
HMFH	Add'l Services: Travel, Postage, Printing	\$ 7,811.25	\$ 6,030.29	\$ 1,780.97	\$ 7,811.25	\$0 - Complete	\$ -	\$ 445.24	\$ 1,335.72	\$ 1,335.72
Dover School District	Clerical, Legal and Supply Costs	\$ 14,527.35	\$ 11,215.11	\$ 3,312.24	\$ 14,527.35	\$0 - Complete	\$ 1,116.66	\$ 548.90	\$ 1,646.69	\$ 1,646.69
PC Construction	Construction Manager Services	\$ 96,000.00	\$ 74,112.00	\$ 21,888.00	\$ 96,000.00	\$0 - Complete	\$ -	\$ 5,472.00	\$ 16,416.00	\$ 16,416.00
Subtotal, Feasibility Study:		\$ 703,920.41	\$ 543,426.56	\$ 160,493.85	\$ 703,920.41	\$ -	\$ 24,049.31	\$ 34,111.14	\$ 102,333.41	\$ 102,333.41
HMFH	PSS#3: Schematic Design (15%)	\$ 1,008,000.00	\$ 778,176.00	\$ 229,824.00	\$ 1,008,000.00	\$0 - Complete	\$ -	\$ 57,456.00	\$ 172,368.00	\$ 172,368.00
HMFH	PSS#3 / PSS#6: Design Development (20%)	\$ 1,316,000.00	\$ 1,015,952.00	\$ 300,048.00	\$ 1,316,000.00	\$0 - Complete	\$ -	\$ 75,012.00	\$ 225,036.00	\$ 225,036.00
HMFH	PSS#3 / PSS#6: Construction Documents (25%)	\$ 1,633,000.00	\$ 1,260,676.00	\$ 372,324.00	\$ 1,633,000.00	\$0 - Complete	\$ -	\$ 93,081.00	\$ 279,243.00	\$ 279,243.00
HMFH	PSS#3: Bidding (5%)	\$ 336,000.00	\$ 259,392.00	\$ 76,608.00	\$ 336,000.00	\$ -	\$ 76,608.00	\$ -	\$ -	
HMFH	PSS#3: Construction Administration-Phase 1 (30%)	\$ 2,016,000.00	\$ 996,065.28	\$ 294,174.72	\$ 1,290,240.00	\$ 725,760.00	\$ -	\$ 73,543.68	\$ 220,631.04	\$ 206,841.60
HMFH	PSS#3: Construction Administration-Phase 2 (5%)	\$ 336,000.00	\$ -	\$ -	\$ -	\$ 336,000.00	\$ -	\$ -	\$ -	
HMFH	Add'l Services: Travel, Postage, Printing	\$ 59,063.75	\$ 19,998.81	\$ 5,906.38	\$ 25,905.19	\$ 33,158.56	\$ 1,567.50	\$ 1,084.72	\$ 3,254.14	\$ 3,172.19
HMFH	PSS#4: Phail Associates - Geotechnical	\$ 40,630.28	\$ 31,366.58	\$ 9,263.70	\$ 40,630.28	\$0 - Complete	\$ 9,263.71	\$ -	\$ -	
HMFH	PSS#5: Synthetic Turf Field Design	\$ 74,250.00	\$ 43,309.20	\$ 12,790.80	\$ 56,100.00	\$ 18,150.00	\$ 12,790.80	\$ -	\$ -	
HMFH	PSS#5: GGD-Technology Procurement	\$ 35,200.00	\$ -	\$ -	\$ -	\$ 35,200.00	\$ -	\$ -	\$ -	
HMFH	PSS#5: UEC-Add'l HazMat Services	\$ 19,800.00	\$ 15,285.60	\$ 4,514.40	\$ 19,800.00	\$0 - Complete	\$ 4,514.40	\$ -	\$ -	
HMFH	PSS#5: PLS - Furniture & Equip Procurement	\$ 110,000.00	\$ 46,451.24	\$ 13,718.76	\$ 60,170.00	\$ 49,830.00	\$ 13,718.76	\$ -	\$ -	
HMFH	PSS#7: Irrigation	\$ 9,350.00	\$ 4,670.60	\$ 1,379.40	\$ 6,050.00	\$ 3,300.00	\$ 1,379.40	\$ -	\$ -	
HMFH	PSS#8 & PSS#10: Add'l Geotechnical Engineering	\$ 180,620.00	\$ 135,378.67	\$ 39,982.28	\$ 175,360.95	\$ 5,259.05	\$ 39,982.28	\$ -	\$ -	
HMFH	PSS#9: HMFH Professional Services (COW)	\$ 731.05	\$ 564.37	\$ 166.68	\$ 731.05	\$0 - Complete	\$ 166.68	\$ -	\$ -	
HEA	Commissioning Agent	\$ 171,630.00	\$ 51,021.86	\$ 15,068.64	\$ 66,090.50	\$ 105,539.50	\$ -	\$ 3,767.17	\$ 11,301.48	\$ 10,363.37
Dover School District	Clerical Support, Legal and Supply Costs	\$ 12,064.65	\$ 9,313.91	\$ 2,750.74	\$ 12,064.65	\$0 - Complete	\$ 599.64	\$ 537.78	\$ 1,613.33	\$ 1,613.33
RW Gillespie	Materials Testing Services & Special Inspections	\$ 162,722.16	\$ 125,621.50	\$ 37,100.66	\$ 162,722.16	\$ -	\$ 37,100.66	\$ -	\$ -	
Sebago Technics	Traffic Study	\$ 30,000.00	\$ 23,160.00	\$ 6,840.00	\$ 30,000.00	\$0 - Complete	\$ 6,840.00	\$ -	\$ -	
Eversource Energy	Install pole, anchor, xarms, cutouts for primary riser	\$ 8,608.00	\$ 6,645.37	\$ 1,962.63	\$ 8,608.00	\$0 - Complete	\$ 1,962.63	\$ -	\$ -	
Seacoast Media Group	Employment Ad for Clerk of Works	\$ 329.46	\$ 329.46	\$ -	\$ 329.46	\$0 - Complete	\$ -	\$ -	\$ -	
State of NH-DES	Wetlands Permit Application	\$ 200.00	\$ 154.40	\$ 45.60	\$ 200.00	\$0 - Complete	\$ 45.60	\$ -	\$ -	\$ -
Michael Brooks	Clerk of Works (5/11/16 appropriation)	\$ 222,756.00	\$ 80,292.38	\$ 23,713.30	\$ 104,005.68	\$ 118,750.32	\$ 23,713.30	\$ -	\$ -	\$ -
PC Construction	GMP, including additions/deductions by change order	\$ 72,810,945.00	\$ 36,756,700.41	\$ 10,400,644.59	\$ 47,157,345.00	\$ 25,653,600.00	\$ 767,555.28	\$ 2,222,093.83	\$ 7,410,995.48	\$ 6,147,822.98
Dover School District	Estimated Gas Usage for Construction Heaters	\$ 120,000.00	\$ 33,386.09	\$ 9,860.14	\$ 43,246.23	\$ 76,753.77	\$ 9,860.14	\$ -	\$ -	\$ -
Eversource Energy	Removal of 3 overhead transformers, etc.	\$ 2,469.00	\$ 1,906.07	\$ 562.93	\$ 2,469.00	\$0 - Complete	\$ 562.93	\$ -	\$ -	
Intertek-ATI	Field Water Penetration Testing	\$ 2,250.00	\$ 1,737.00	\$ 513.00	\$ 2,250.00	\$0 - Complete	\$ -	\$ 128.25	\$ 384.75	
Unitil	DHS/CTC Rebate on boilers	\$ (30,000.00)	\$ (23,160.00)	\$ (6,840.00)	\$ (30,000.00)	\$0 - Complete	\$ -	\$ (1,710.00)	\$ (5,130.00)	
Subtotal, Design, Geotech & Construction Services:		\$ 80,688,619.35	\$ 41,674,394.80	\$ 11,852,923.35	\$ 53,527,318.15	\$ 27,161,301.20	\$ 1,008,231.71	\$ 2,524,994.43	\$ 8,319,697.22	\$ 7,046,460.47
Totals:		\$ 81,392,539.76	\$ 42,217,821.36	\$ 12,013,417.20	\$ 54,231,238.56	\$ 27,161,301.20	\$ 1,032,281.02	\$ 2,559,105.57	\$ 8,422,030.63	\$ 7,148,793.88
Unexpended/Unencumbered Funds Remaining:						\$ 6,230,216.24				

PC Construction - Guaranteed Maximum Price (GMP)	
Total Contract Sum (Includes \$4,270,636 for Procurement and Early Work, 6/20/16-10/7/16)	\$71,643,000.00
Change Order #1, Approved 12/13/2016	
Proposal#190006R1 - Ledge Removal SMH-4 to SMH-2	\$6,200.00
Proposal#190012R1 - RFI-009 Organic Mat at Loading Dock	\$34,405.00
Proposal#190013R1 - Ledge Removal Force Main to SMH-2	\$1,705.00
Proposal#190014R1 - Ledge Removal SMH-2 to SMH-1	\$8,680.00
Proposal#190016R1 - Ledge Removal SMH-1 to Existing SMH	\$3,151.00
Total Change Order #1:	\$54,141.00
Change Order #2, Approved 1/24/2017	
Proposal#190010 - RFI-007 Fabric Under Roadway	\$3,705.00
Proposal#190021 - ASI-001 Catwalk Revisions	-\$1,657.00
Proposal#190022 - ASI-007 Loading Dock Footing Rev.	\$2,197.00
Proposal#190023 - ASI-006R Courtyard & Loading Dock Drainage Rev	\$15,015.00
Proposal#190025 - Organic Soil Removal Area B	\$2,559.00
Proposal#190027 - RFI-125 Road Subgrade Revisions	\$17,926.00
Proposal#190029 - Edge Strip Deletion Credit	-\$6,953.00
Proposal#190034 - ASI-016 Control Joint Addition	\$0.00
Total Change Order #2:	\$32,792.00
Change Order #3, Approved 2/15/2017	
Proposal#190020.1 Ledge Removal for Foundations & Utilities	\$185,297.00
Proposal#190026 RFI-099 Deleted RAP's at AE Line	-\$9,531.00
Proposal#190028R1 - ASI-12 Animal Science Power	\$0.00
Proposal#190031 - ASI-014 Kitchen Equipment Revisions	\$454,539.00
Proposal#190035 - ASI-020 Life Safety Switch	\$14,252.00
Proposal#190036 - PR-001 Slab Depression Deletion	-\$46,832.00
Proposal#190040 - ASI-023 Revised Grease Traps	-\$10,245.00
Proposal#190047 - RFI-141R1 Fiber Reinforced Concrete	-\$22,212.00
Total Change Orders #3:	\$565,268.00
Change Order #4, Approved 3/21/2017	
Proposal#190030 ASI-013 Window Changes	\$0.00
Proposal#190039 ASI-017 Steel Additions & ASI-026	\$3,858.00
Proposal#190041 - ASI-024 Stair #2 Revisions	\$0.00
Proposal#190043R - ASI-027 Smoke Hatch Revisions	\$19,320.00
Proposal#190043R2 - ASI-027 Smoke Hatch Revisions	-\$2,533.00
Proposal#190044 - ASI-028 Brace at Column B2/BE.1	\$982.00
Proposal#190048 - AIS-029 Cardio/Weight Room Floor Revision	-\$1,520.00
Proposal#190053 - PR-003 Schuler Cove Base	-\$5,777.00
Proposal#190059 - ASI-032 and 037 Revised Brace Bays	\$1,597.00
Proposal#190062 - ASI-039 Bleacher Power	-\$4,605.00
Proposal#190073 - ASI-041 Lockers In Building Construction	\$4,153.00
Total Change Orders #4:	\$15,475.00
Change Order #5, Approved 4/18/2017	
Proposal#190037 ASI-022 Elevator Roof Structure	\$0.00
Proposal#190038 ASI-21.1 Curtainwall Revisions	\$4,947.00
Proposal#190050 ASI-031/RFI 189-Eliminated Catwalk Steel Mesh Guardrail at	-\$6,314.00
Proposal#190078 - Paint Booth Procurement	\$139,396.00
Total Change Orders #5:	\$138,029.00
Change Order #6, Approved 5/30/2017	
Proposal#190039R1 ASI-021.2 Revised Exterior Elevations	-\$2,569.00
Proposal#190046 - Delete Safety Cage at 230F Roof Ladder	-\$869.00
Proposal#190052R1 - ASI-21.5 Acid Neutralizer Tank	\$34,802.00
Proposal#190056R1 - RFI-190 Area E Ductwork Riser @ Stair #5	\$3,758.00
Proposal#190075 - RFI-257 Storage Room Duct Chase	\$914.00
Proposal#190081 RFI-262 Area C-Outdoor Storage Room Exterior Door Layout	\$2,056.00
Proposal#190086 - Sprinkler Coverage Above Town Square Clouds	\$8,732.00
Proposal#190094R1 - Corridor Locker Size Change	\$5,425.00
Proposal#190095 - PR-009 Gym Diffuser Covers	\$4,835.00
Total Change Orders #6:	\$57,084.00

Retainage Held To Date (PC Construction), App#1-#18: \$ 1,925,985.00

Estimated Pending Budget Items from NMFH, Updated 1/5/2018 (Not Encumbered/Approved by JBC) Owner's Construction Contingency Updated BI-Weekly

\$	1,897,681.40	Owner's Construction Contingency
\$	15,000.00	Specialized Acoustical Engineering
\$	1,800,000.00	DHS Furniture, Fixtures & Equipment
\$	200,000.00	CTC Furniture
\$	570,000.00	CTC Equipment (Includes \$100,000 Round Pen)
\$	1,100,000.00	Technology Infrastructure
\$	350,000.00	CTC Classroom Technology
\$	82,500.00	Hazardous Materials Removal Monitoring
\$	65,034.84	Project Design Contingency
\$	150,000.00	Relocation Costs
\$	6,230,216.24	Subtotal, Estimated Pending Budget Items
\$	81,392,539.76	Actual Contracts To Date
\$	87,622,756.00	Subtotal, Estimated Pending Budget Items PLUS Actual Contracts
\$	87,622,756.00	Total Project Appropriation
\$	-	Estimated Unbudgeted Funds Remaining

Change Order #7, Approved 7/11/2017	
Proposal#190032R2-ASI-015 Underslab Piping Revisions	\$18,484.00
Proposal#190049 ASI-030 Primary Power Revisions	\$0.00
Proposal#190054 ASI-034 Gym Bubbler	\$0.00
Proposal#190057 ASI-036R Kitchen Sink Waste Revisions	\$0.00
Proposal#190070 ASI-021.10 Revised Edge of Slab Drawings	\$0.00
Proposal#190092 ASI-058 Auto Tech Lift Revision	\$2,209.00
Proposal#190104R2 PR-010 Guidance Suite Revisions	\$1,964.00
Proposal#190107 RFI-407 Life Skills Exhaust Hood	-\$7,225.00
Proposal#190114 PR-012 Dust Collector Electrical Changes	\$972.00
Proposal#190116 ASI-075 Exhaust Duct Additions in Bathroom 203 A/B	\$2,738.00
Proposal#190117R1 PR-013 Cosmetology Lockers	\$2,282.00
Total Change Orders #7:	\$21,424.00
Change Order #8, Approved 8/22/2017	
Proposal#190061 ASI-038 Auto Coll CMU Office "Roof"	-\$822.00
Proposal#190063R1 ASI-021.7 FF&E Drawings	-\$45,177.00
Proposal#190069R2 ASI-021.9 Revised Electrical Drawings	\$46,368.00
Proposal#190077 ASI-044 Power to Autotech Air Cleaners	\$10,494.00
Proposal#190082 ASI-049 Mezzanine Guard Rail	-\$258.00
Proposal#190083R3 RFI-198 Catwalk Access Ladder Revisions	-\$138.00
Proposal#190084 ASI-047 CUH Revisions	\$2,711.00
Proposal#190087 ASI-052 Life Science Displacement Diffusers	\$1,262.00
Proposal#190088R1 ASI-045 Curtainwall 42	\$2,285.00
Proposal#190090 ASI-054 CW & Auditorium Elevation Updates	\$4,098.00
Proposal#190096 ASI-060 Cosmetology Electrical Revisions	\$0.00
Proposal#190101 RFI-359 Powered Door Operators	\$5,203.00
Proposal#190102 ASI-066 Borrowed Light in Facilities	-\$468.00
Proposal#190105 RFI-316 Trap Primer	\$1,060.00
Proposal#190111R1 ASI-073 Library Borrowed Light Changes	-\$3,493.00
Proposal#190135 RFI-469 Unit Heater 12	\$537.00
Proposal#190136 RFI-480 Duct Diffuser 231A	-\$46.00
Proposal#190138 RFI-479 SPED CR 222 Displacement Diffuser	\$2,585.00
Total Change Orders #8:	\$26,201.00

Change Order #9, Approved 10/3/2017	
Proposal#190020.2 Ledge Removal for Foundations and Utilities Part 2	\$189,382.00
Proposal#190058 ASI-21.6R Door Schedule Revisions	-\$152.00
Proposal#190060R1 ASI-21.4 Revised Floor Plans	\$22,776.00
Proposal#190065 ASI-021.3 Civil and Landscaping Revisions	\$18,387.00
Proposal#190089R2 RFI-261R1 Dishwasher Exhaust Duct Revisions	\$5,080.00
Proposal#190103R1 ASI-065 Electrical Coordination	\$7,485.00
Proposal#190115 ASI-074 Ductless Unit Electrical Changes	-\$5,238.00
Proposal#190124 ASI-081 Panel PL137A Deletion	-\$337.00
Proposal#190128 PR-010 Electrical Changes	\$498.00
Proposal#190137 RFI-470 LC 2-2 Wall Diffuser	\$609.00
Proposal#190148 PR-015 Deltion of Millwork Cubbies	-\$4,256.00
Total Change Orders #9	\$234,234.00
Change Order #10, Approved 11/29/2017	
Proposal#190066R3 ASI-043R Compactor Revisions	\$32,901.00
Proposal#190120 ASI-077 Revisions to Drawing E3.1	\$0.00
Proposal#190123R1 PR-014 Forum Stair Coatings	-\$1,137.00
Proposal#190125 RFI-427R1 Radiant Panel Modifications	\$1,910.00
Proposal#190130R2 Additional ductwork per RFI281	\$4,593.00
Proposal#190134R1 RFI-474R1 Salon 106 Supply Air	\$5,791.00
Proposal#190157 ASI-093 Paint Booth Electrical Revisions	-\$606.00
Proposal#190159 RFI-499R1 Kln Revisions	\$2,444.00
Proposal#190171 RFI-543 Aluminum Door Hardware Questions	-\$1,605.00
Proposal#190176 RFI-536 Curtainwall Flashing Revisions	-\$24,410.00
Proposal#190179 RFI561 Duct Diffuser Small CR 234	\$522.00
Proposal#190182 PR-020 Sidewalk Widening	\$2,894.00
Total Change Orders #10	\$23,297.00
Total Change Orders Approved to Date	\$1,167,945.00
New Contract Sum Including Approved Change Orders	\$72,810,945.00