

**Dover High School and Career Technical Center
Feasibility Study
Summary of Contract Amounts and Total Costs**

63.50% 36.50%
\$571,500.00 \$328,500.00 \$328,500.00

Vendor	Description	(A) Contract Totals	(B) HS Portion @ 76%	(C) CTE Portion @ 24%	(D = B+C) Total Expenditures To Date	(E = A-D) HS & CTE Remaining Balance (Obligations)	(F = C x 25%) District Share of CTE @ 25%	(G = C x 75%) State Share of CTE @ 75%
	Account		4015.1.600.46900. 4715.07101	4015.1.600.46900 4725.07108				
	Budget (Appropriation #1 & State Funding)	\$900,000.00					\$13,500,000.00	
HMFH	Feasibility Study	\$485,000.00	\$368,600.00	\$116,400.00	\$485,000.00	\$0 - Complete	\$29,100.00	\$87,300.00
HMFH	PSS#1 Frank Locker Visioning Study	\$26,500.00	\$20,140.00	\$6,360.00	\$26,500.00	\$0 - Complete	\$6,360.00	\$0.00
HMFH	PSS#1 Visioning-Cost to Procure Add'l Svs - 10%	\$2,650.00	\$2,014.00	\$636.00	\$2,650.00	\$0 - Complete	\$636.00	\$0.00
HMFH	PSS#2 Universal Environmental, (Haz Mat)	\$5,700.00	\$4,332.00	\$1,368.00	\$5,700.00	\$0 - Complete	\$1,368.00	\$0.00
HMFH	PSS#2 Haz Mat-Cost to Procure Add'l Svs-10%	\$570.00	\$433.20	\$136.80	\$570.00	\$0 - Complete	\$136.80	\$0.00
HMFH	PSS#2 McPhail Associates, (GeoTech)	\$21,500.00	\$14,772.88	\$4,665.12	\$19,438.00	\$0 - Complete	\$4,665.12	\$0.00
HMFH	PSS#2 Geo Tech-Cost to Procure Add'l Svs-10%	\$2,150.00	\$1,477.30	\$466.51	\$1,943.81	\$0 - Complete	\$466.51	\$0.00
HMFH	PSS#2 Sebago Technics, (Site Survey)	\$39,800.00	\$26,068.00	\$8,232.00	\$34,300.00	\$0 - Complete	\$8,232.00	\$0.00
HMFH	PSS#2 Site Survey-Cost to Procure Add'l Svs-10%	\$3,980.00	\$2,606.80	\$823.20	\$3,430.00	\$0 - Complete	\$823.20	\$0.00
HMFH	Add'l Services: Travel, Postage, Printing	\$10,450.00	\$5,936.53	\$1,874.72	\$7,811.25	\$0 - Complete	\$1,874.72	\$0.00
Dover School District	Clerical, Legal and Supply Costs	\$25,000.00	\$11,040.79	\$3,486.56	\$14,527.35	\$0 - Complete	\$3,486.56	\$0.00
PC Construction	Construction Manager Services	\$96,000.00	\$44,840.00	\$14,160.00	\$59,000.00	\$37,000.00	\$14,160.00	\$0.00
								\$0.00
								\$0.00
								\$0.00
	TOTALS, 3/15/2016	\$719,300.00	\$502,261.50	\$158,608.91	\$660,870.41	\$37,000.00	\$71,308.91	\$87,300.00
	BUDGET BALANCE	\$180,700.00	\$69,238.50	\$169,891.09	\$239,129.59	\$202,129.59	\$257,191.09	\$13,412,700.00

Total Feasibility Study Funds Remaining (Column B Budget Balance + Column F Budget Balance + Column G Total (-) Column E Total): \$376,729.59 *

*Remaining funds do not include all state funding requests for CTE

**Dover High School and Career Technical Center
Design Services, Additional Geotechnical Engineering Services & Construction
Summary of Contract Amounts and Total Costs**

			\$55,480,000.00	\$17,520,000.00			\$4,380,000.00	\$13,412,700.00
Vendor	Description	(A) Contract Totals	(B) HS Portion @ 76%	(C) CTE Portion @ 24%	(D = B+C) Total Expenditures To Date	(E = A-D) HS & CTE Remaining Balance (Obligations)	(F = C x 25%) District Share of CTE @ 25%	(G = C x 75%) State Share of CTE @ 75%
	Account		4016.1.600.46900. 4725.07101	4016.1.600.46900. 4725.07108				
	Budget (Appropriation #2)	\$23,300,000.00						
	Budget (Appropriation #3)	\$49,700,000.00						
HMFH	PSS#3 Schematic Design (15%)	\$1,008,000.00	\$766,080.00	\$241,920.00	\$1,008,000.00	\$0 - Complete	\$241,920.00	\$0.00
HMFH	PSS#3 / PSS#6 Design Development (20%)	\$1,316,000.00	\$625,100.00	\$197,400.00	\$822,500.00	\$493,500.00	\$197,400.00	\$0.00
HMFH	PSS#3 / PSS#6 Construction Documents (25%)	\$1,633,000.00			\$0.00	\$1,633,000.00		\$0.00
HMFH	PSS#3 Bidding (5%)	\$336,000.00			\$0.00	\$336,000.00		\$0.00
HMFH	PSS#3 Construction Administration-Phase 1 (30%)	\$2,016,000.00			\$0.00	\$2,016,000.00		\$0.00
HMFH	PSS#3 Construction Administration-Phase 2 (5%)	\$336,000.00			\$0.00	\$336,000.00		\$0.00
HMFH	Add'l Services: Travel, Postage, Printing	\$85,000.00	\$2,563.56	\$809.56	\$3,373.12	\$81,626.88	\$809.56	\$0.00
HMFH	PSS#4 McPhail Associates - Geotechnical	\$37,000.00	\$20,688.17	\$6,533.12	\$27,221.29	\$9,778.71	\$6,533.12	\$0.00
HMFH	PSS#4 HMFH Coordination Fee - 10%	\$3,700.00	\$2,068.81	\$653.32	\$2,722.13	\$977.87	\$653.32	\$0.00
HMFH	PSS#5 Synthetic Turf Field Design	\$67,500.00	\$8,360.00	\$2,640.00	\$11,000.00	\$56,500.00	\$2,640.00	\$0.00
HMFH	PSS#5 GGD-Technology Procurement	\$32,000.00			\$0.00	\$32,000.00		\$0.00
HMFH	PSS#5 UEC-Add'l HazMat Services	\$18,000.00	\$7,220.00	\$2,280.00	\$9,500.00	\$8,500.00	\$2,280.00	\$0.00
HMFH	PSS#5 PLS - Furniture & Equip Procurement	\$100,000.00	\$11,400.00	\$3,600.00	\$15,000.00	\$85,000.00	\$3,600.00	\$0.00
HMFH	PSS#5 HMFH Coordination Fee	\$21,750.00	\$2,698.00	\$852.00	\$3,550.00	\$18,200.00	\$852.00	\$0.00
	TOTALS, 3/15/2016	\$7,009,950.00	\$1,446,178.54	\$456,688.00	\$1,902,866.54	\$5,107,083.46	\$456,688.00	\$0.00
	BUDGET BALANCE	\$42,690,050.00	\$54,033,821.46	\$17,063,312.00	\$71,097,133.46	\$67,892,916.54	\$3,923,312.00	\$13,412,700.00

Total Design Services, Geotech Svcs & Construction Funds Remaining (Column B Budget Balance + Column F Budget Balance + Column G Total (-) Column E Total): \$52,850,050.00 *

**Remaining funds do not include all state funding requests for CTE*

	PROJECT SUMMARY			Total
	Appropriation #1	Appropriation #2 & #3	State of NH Funding	
Budget:	\$900,000.00	\$73,000,000.00	\$13,500,000.00	\$87,400,000.00
Expensed to Date:	\$660,870.41	\$1,902,866.54	\$0.00	\$2,563,736.95
Obligations to Date:	\$37,000.00	\$5,107,083.46	\$0.00	\$5,144,083.46
% Expensed/Obligated:	77.54%	9.60%	0.00%	16.94%
Budget Availability:	\$202,129.59	\$65,990,050.00	\$13,500,000.00	\$79,692,179.59