

JBC Monthly Status Report – August 2016

DHS–CTC Building Project

- The committee awarded the bids for Concrete Slabs & Stairs and Elevators
- Offers were made to two candidates for the city Facilities Manager, but neither candidate accepted
- The city posted a position for a Clerk of the Works
- The High School is communicating weekly with parents/guardians regarding the changing campus
- School opened on August 29th with no major delays or incidents due to the project
- Construction Update
 - The site excavation for Areas A & B has been completed
 - The sewer line from Bellamy Rd. to the existing high school has been installed
 - The water line from Bellamy Rd. to new high school has been installed
 - The retaining walls for Animal Science Building and the new high school loading dock have been constructed
 - The football scoreboard has been relocated