

City of Dover
Community Services
Engineering Division



Pre-Construction Check List

Project_____ Date:_____

- 1) _____Stamped Plans-Required on Site at all Times
- 2) _____Construction Entrance/Roadway must be kept Swept
- 3) _____Erosion Control-Must be Maintained at all times
- 4) _____NOI applied For
- 5) _____S.W.P.P
- 6) _____Wetlands Clearly Marked-and 50' Buffers
- 7) _____Wetland Permit Displayed
- 8) _____Construction Sequence-(Must be Followed)
- 9) _____Water-All Fittings to be North American made,6' boxes
- 10) _____Hydrants to be Eddy model F-4621 Factory Plugged
- 11) _____Sewer- Covers North American Made
- 12) _____Sewer Man Holes must have steps
- 13) _____Water/Sewer services-Must be Inspected,48hr Notification
- 14) _____Drainage-Frames, Grates, Covers North American Made
- 15) _____Raising Structures-Must be at least to Base Grade
- 16) _____Testing-48hr Notification
- 17) _____Roadway Compaction-Copies Need to be submitted
- 18) _____Roadway Specs.
- 19) _____Building Permit Requirements
- 20) _____C.O. Requirements
- 21) _____Notification Requirements Must Have 48hr Notice
- 22) _____Change of Approved Plans-Must be Approved Prior
- 23) _____As-Built Plans- Submitted in PDF and DWG Form