

131 Presumpscot Street Portland, ME 04103 T: 207.874.2323 F: 207.874.2727

15027: Dover High School and Career **Technical Center**

25 Alumni Drive Dover, NH 03820

Owner's Change Order 0006 Title Change Order #6

Date

26-May-2017

Architect Owner Robert Carrier Alan Pemstein HMFH Architects, Inc. **Dover School District** 130 Bishop Allen Drive 61 Locust Street 409 Cambridge, MA 02139 Dover, NH 03820-4132

Incorporated Cha	nge Proposals		
Proposal	Description		Amount
190039R1	ASI-021.2 Revised Exterior Elevations		-2,569.00
190046	Delete Safety Cage at 230F Roof Ladder		-869.00
190052R1	ASI-21.5 Acid Neutralization Tank		34,802.00
190056R1	RFI-190 Area E Ductwork Riser @ Stair #5		3,758.00
190075	RFI-257 Storage Room Duct Chase		914.00
190081	RFI 262 - Area C - Outdoor Storage Room Exterior Door Layout		2,056.00
190086	Sprinkler Coverage Above Town Square Clouds		8,732.00
190094R1	Corridor Locker Size Change		5,425.00
190095	PR-009 Gym Diffuser Covers		4,835.00
	•	Total:	57,084.00

Notes	
This change order covers the change proposals listed ab change proposal.	ove. Attached to this change order are signed cover letters for each

Contract Value Summary	
Original Contract Sum	71,643,000.00
+ Net Change by Previously Authorized Requests and Changes	805,705.00
Contract Sum Prior to This Change Order	72,448,705.00

+ Amount of This Change Order	57,084.00
New Contract Sum Including This Change Order	72,505,789.00

Contract Schedule Summary	
Original Contract Completion Date	21-Aug-2019
+ Net Days Change by Previously Authorized Requests and Changes	0
Contract Completion Date Prior to This Change Order	21-Aug-2019

	+ Days Change by This Change Order
21-Aug-20	New Contract Completion Date Including This Change Order

Contractor / Purchaser		Owner	
Signature	Date	Signature	Date
fortalli	5/30/17	7/1-	Lu. 5-30-17
Name & Title Scott Blair Project Manager			Robert Carrier Iding Committee Chair

The space below this signature block is intentionally left blank.